



ROUGH READY CHECKLIST

Neighborhood:
Lot# or Address:
Signed:
Rough Ready Date:

4970 Stough Road . Concord, NC 28027

- All framing is complete and punched out
- All T-Ply has been installed and inspected behind tubs on outside walls
- Framing "Headered" or located so as not interfere with toilet and tub drains
- Water Meter installed
- Water Heater location determined and verified
- Job clean when we arrive. This insures everyone's safety.
QSI will leave the job clean when our work is complete
- Floors at tubs/showers are level and spaces are sized correctly for the specified tub and shower to be installed
- Garage Floor poured
- All safety rails installed and stairs to access upper levels installed
- Permit posted on site
- Roof sheathing and tar paper complete (dried-in)

Please utilize this checklist to assure QSI will be able complete your job in a timely and cost-effective manner. If we are unable to complete the job due to any of the above items not being ready, additional building costs can occur for both the Builder and QSI.

Please forward and questions to scheduling@quanservices.com or call (704) 266-6886.

Thanks
The QSI Team